

# Preliminary Construction Schedule (5 years)

**Community Grid  
Alternative**  
*PREFERRED ALTERNATIVE*

	Year 1	Year 2	Year 3	Year 4	Year 5	Year 6
<b>PHASE 1</b>						
Construct I-81/I-481 South Interchange	█	█				
Construct I-81/I-481 North Interchange	█	█				
Construct I-481 East Corridor improvements including Interchange 3 and Lyndon Corners	█	█				
I-481 is redesignated as I-81		◆				
Crouse Ave./Irving Ave. interchange						
Reconstruct/rehabilitate Crouse Ave. and Irving Ave.	█	█				
Construct new I-690 ramps (WB off, EB on, and temporary WB on)	█	█				
West Street Interchange						
Temporary widening of EB off-ramp			█			
Construct WB bypass		█	█			
<b>Northern Segment</b>						
Replace Butternut and Court St. bridges; begin mainline widening	█	█				
Replace Spencer and Bear St. bridges, complete West Bear St. improvements, continue mainline widening		█	█			
Reconstruct North Clinton St.	█	█				
Construct Northern Segment ramp consolidation	█	█				
<b>Almond Street</b>						
Construct the new NB Colvin St. off-ramp and open to traffic upon completion	█					
Reconstruct Almond St. (Fayette St. to I-690)	█	█				
Construct Almond St. (MLK, Jr. East to Van Buren St.)	█	█				
Demolish I-81 viaduct (NYS&W Railway bridge to I-690), transition former I-81 traffic to Almond St., and complete railroad bridge relocation			█			
<b>Local Streets</b>						
Prepare Phase 2 detour			█			
<b>PHASE 2A</b>						
Open and Maintain Phase 2 Detour			█	█	█	█
Reconstruct Eastbound I-690			█	█		
West Street Interchange			█	█		
Construct portion of WB I-690			█	█		
Reconstruct West St.			█	█		
<b>Northern Segment</b>						
Begin mainline reconstruction, including Oswego Blvd. and Pearl St. ramps			█	█		
<b>Almond Street</b>						
Begin reconstruction of Almond St. (Van Buren to Fayette St.)			█	█		
<b>Local Streets</b>						
Begin reconstruction of James, Willow, Warren, and Pearl Streets				█	█	
<b>PHASE 2B</b>						
Reconstruct Westbound I-690				█	█	█
Construct new WB I-690 to NB I-81 ramp and Crouse/Irving on-ramp				█	█	
<b>Northern Segment</b>						
Complete mainline reconstruction, including Oswego Blvd. and Pearl St. ramps				█	█	█
<b>Almond Street</b>						
Complete reconstruction of Almond St. (Van Buren to Fayette St.)				█	█	█
<b>Local Streets</b>						
Reconstruct Evans Street				█	█	
Complete reconstruction of James, Willow, Warren, and Pearl Streets				█	█	█