

Preliminary Construction Schedule (6 years)

Viaduct Alternative

	Year 1	Year 2	Year 3	Year 4	Year 5	Year 6
PHASE 1						
Construct MLK Interchange	█					
Construct Catherine St. Interchange	█					
West Street Interchange						
Temporary widening of EB off-ramp	█					
Construct WB Bypass	█					
Northern Segment						
Replace Butternut and Court St. bridges, begin mainline widening	█					
Reconstruct North Clinton Street	█					
Construct Northern Segment ramp consolidation	█					
Local Streets						
Prepare Phase 2 Detour	█					
Reconstruct MLK, Jr. East, Van Buren St. and Crouse Ave.	█					
Reconstruct Almond St., Fayette St. to I-690	█					
Convert Crouse Ave. to two-way street		█				
PHASE 2A						
Open and Maintain Phase 2 Detour		█	█	█		
Reconstruct Eastbound I-690		█	█			
Construct new SB exit to Harrison St.		█	█			
West Street Interchange		█	█			
Construct portion of WB I-690		█	█			
Reconstruct West Street		█	█			
Northern Segment						
Replace Spencer and Bear St. Bridges, continue mainline widening		█	█			
Local Streets						
Almond St. utility relocations, Van Buren to Fayette Sts.			█	█		
PHASE 2B						
Reconstruct Westbound I-690			█	█		
Construct new WB I-690 to NB I-81 ramp			█	█		
Local Streets						
Reconstruct Evans Street			█	█		
Prepare Phase 3 Detour				█		
PHASE 3						
Open and Maintain Phase 3 Detour					█	█
Complete and open SB I-81 to Harrison St and SB I-81 to EB I-690 ramps					█	
Reconstruct I-81 Viaduct, MLK, Jr. East to I-690					█	█
Northern Segment						
Complete Northern Segment construction					█	█
Local Streets						
Complete reconstruction of Almond St.					█	█
Complete local street construction						█